RAJALAKSHMI GEO CONSULTANTS

Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9986028766

DATE:

REPORT ON GROUND WATER INVESTIGATION

01

01. Name of the Party	Executive Engineer, BBMP, ward no-17
02. Location of land/Site	Bandappa garden 7th cross road Muthyalamma nagara near glass factory
03. Purpose of Ground Water	Drinking water
04. Area	Ward no-17
05. Approximate Drilling Depth	410-430 rmt
06. Approximate Casing Pipe	60-70 rmt
07. PVC Pipe	10-15 rmt
08. Expected Yield	2000-2500 GPH
10. Remarks	

Note: Although the best site for drilling has been suggested. NO GUARANTEE of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the recommended being failu

RAJALAKSHMI GEO CONSULTANTS

GEOLOGIST

Scanned with CamScanner

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Vidya nagar, T.Dasarahalli, Bangalore – 73
Tel: 28392176, Mobile: 9845024976

Date :

DRILLING & YIELD REPORT

Point number	:	01
Party	:	Executive Engineer, BBMP, ward no-17
Location	:	Bandappa garden 7th cross road Muthyalamma nagara near glass factory
Depth	:	420 Rmt
Casing pipe	:	65 Rmt
Collars	:	11 Nos
Cap	:	1 Nos
Yield	:	2000 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	350 Rmt
2nd spring touched at	:	390 Rmt
3rd spring touched at	:	400 Rmt
Total yield	:	2000 GPH
Water level	:	350 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Scanned with CamScanner